

Monitoring Results

Refer to S.E.S. drawing no.'2153-001' (Monitoring Point Location Plan) for further details.

Ground Nail Monitoring Results (Position and Level)

I.D.	Baseline				Type	Monitor 1 - 23/05 to 24/05 (2026)			Differences (millimetres)			
	Easting	Northing	Level	Date		TS-16 - 24/05		LS-10 - 23/05	Easting	Northing	Resultant	Level
						19 degrees, sunny spells, dry (23/05), 21 degrees, hot, sunny (24/05)						
1	292045.7390	696122.2612	43.8370	20/05/2026	Survey Nail	292045.7410	696122.2679	43.8297	+2.0	+6.7	7.0	-7.3
2	292052.0652	696121.3801	43.6297	20/05/2026	Survey Nail	292052.0700	696121.3853	43.6223	+4.8	+5.1	7.0	-7.4
3	292058.5058	696120.8757	43.5486	20/05/2026	Survey Nail	292058.5085	696120.8806	UTS - Rig Obstructing	+2.7	+4.9	5.6	N/A
4	292064.5218	696120.4114	43.5181	20/05/2026	Survey Nail	292064.5243	696120.4177	43.5085	+2.5	+6.3	6.8	-9.7
5	292071.1814	696119.9586	43.4781	20/05/2026	Survey Nail	292071.1834	696119.9648	43.4669	+2.0	+6.3	6.6	-11.1
6	292078.3523	696120.2010	43.3597	20/05/2026	Survey Nail	292078.3540	696120.2080	43.3450	+1.7	+6.9	7.2	-14.7
7	292083.2450	696120.9214	43.2958	20/05/2026	Survey Nail	292083.2467	696120.9286	43.2775	+1.7	+7.2	7.4	-18.3
8	292089.1578	696121.8665	43.3085	20/05/2026	Survey Nail	292089.1610	696121.8752	43.2863	+3.1	+8.8	9.3	-22.3
9	292095.2442	696123.1764	43.2950	20/05/2026	Survey Nail	292095.2470	696123.1858	43.2693	+2.9	+9.5	9.9	-25.7
10	292101.6983	696124.5796	43.2712	20/05/2026	Survey Nail	292101.7000	696124.5875	43.2418	+1.7	+7.9	8.1	-29.5
11	292108.8334	696126.4321	43.2143	20/05/2026	Survey Nail	292108.8357	696126.4397	43.1827	+2.2	+7.6	7.9	-31.6
12	292114.4741	696127.9223	43.1215	20/05/2026	Survey Nail	292114.4746	696127.9318	43.0877	+0.5	+9.5	9.5	-33.8
13	292122.9962	696128.7940	42.8515	20/05/2026	Survey Nail	292122.9966	696128.8033	42.8280	+0.3	+9.3	9.3	-23.5
14	292102.9858	696131.3445	42.9097	20/05/2026	Survey Nail	292102.9882	696131.3510	42.8763	+2.4	+6.4	6.9	-33.4
15	292102.0563	696137.4034	42.5150	20/05/2026	Survey Nail	292102.0623	696137.4077	42.4766	+5.9	+4.3	7.3	-38.4
16	292101.0617	696144.3798	41.9221	20/05/2026	Survey Nail	292101.0679	696144.3850	41.8847	+6.1	+5.3	8.1	-37.4
17	292100.2787	696150.1113	41.5135	20/05/2026	Survey Nail	292100.2855	696150.1168	41.4747	+6.8	+5.4	8.7	-38.8
18	292099.4517	696156.7695	41.1126	20/05/2026	Survey Nail	292099.4590	696156.7758	41.0721	+7.4	+6.3	9.7	-40.5
19	292097.6426	696163.1017	40.7309	20/05/2026	Survey Nail	292097.6508	696163.1085	40.6909	+8.2	+6.8	10.6	-40.0
20	292094.7144	696169.0244	40.4019	20/05/2026	Survey Nail	292094.7197	696169.0298	40.3618	+5.4	+5.4	7.6	-40.1
21	292093.2651	696174.3840	40.0768	20/05/2026	Survey Nail	292093.2681	696174.3878	40.0385	+3.0	+3.8	4.9	-38.3
22	292091.9232	696179.0975	39.8050	20/05/2026	Survey Nail	292091.9212	696179.1039	39.7685	-2.0	+6.4	6.7	-36.5
23	292089.7047	696186.5821	39.5594	20/05/2026	Survey Nail	292089.6971	696186.5926	39.5432	-7.6	+10.5	13.0	-16.2
24	292090.3832	696164.4316	40.5545	20/05/2026	Survey Nail	292090.3897	696164.4350	40.5180	+6.4	+3.4	7.3	-36.4
25	292084.7813	696163.0839	40.5919	23/05 & 20/05/2026	Survey Nail	292084.7813	696163.0839	40.5613	N/A	N/A	N/A	-30.6
26	292114.7252	696121.4812	43.4809	20/05/2026	Survey Nail	292114.7254	696121.4909	UTS - Site Welfare Cabin	+0.2	+9.8	9.8	N/A
27	292105.5768	696118.3302	43.6170	20/05/2026	Survey Nail	N/A	N/A	UTS - Site Welfare Cabin	N/A	N/A	N/A	N/A
28	292100.0821	696116.6617	43.6856	20/05/2026	Survey Nail	N/A	N/A	UTS - Site Welfare Cabin	N/A	N/A	N/A	N/A
29	292088.4247	696113.9996	43.6680	20/05/2026	Survey Nail	292088.4302	696114.0084	43.6527	+5.5	+8.8	10.4	-15.3
30	292084.6852	696112.9873	43.7056	20/05/2026	Survey Nail	292084.6911	696112.9961	43.6929	+5.9	+8.8	10.6	-12.7
31	292073.9955	696112.4099	43.7997	20/05/2026	Survey Nail	292074.0005	696112.4188	UTS - Obstructed	+5.0	+8.9	10.2	N/A
32	292068.1618	696112.8652	43.8900	20/05/2026	Survey Nail	292068.1662	696112.8733	43.8840	+4.4	+8.1	9.2	-6.0
33	292056.6388	696113.2285	43.8998	20/05/2026	Survey Nail	292056.6408	696113.2357	43.8947	+2.1	+7.1	7.4	-5.1
34	292051.3771	696114.0293	43.9001	20/05/2026	Survey Nail	292051.3781	696114.0361	43.8951	+1.0	+6.9	6.9	-5.1
35	292058.8063	696126.4286	43.2026	20/05/2026	Survey Nail	292058.8105	696126.4330	43.1913	+4.2	+4.4	6.1	-11.2
36	292059.0338	696133.3544	42.7006	20/05/2026	Survey Nail	292059.0390	696133.3596	42.6870	+5.2	+5.1	7.3	-13.6

Monitoring Results

Refer to S.E.S. drawing no.'2153-001' (Monitoring Point Location Plan) for further details.

Ground Nail Monitoring Results (Position and Level)

37	292068.6743	696127.6045	43.2210	20/05/2026	Survey Nail	292068.6799	696127.6117	43.2062	+5.7	+7.2	9.2	-14.8
38	292093.9227	696138.5470	42.7316	20/05/2026	Survey Nail	292093.9274	696138.5524	UTS - Obstructed	+4.6	+5.4	7.1	N/A
39	292093.2175	696146.8806	41.9141	20/05/2026	Survey Nail	292093.2229	696146.8856	41.8812	+5.4	+5.0	7.4	-32.9
40	292092.1256	696155.0291	41.3888	20/05/2026	Survey Nail	292092.1295	696155.0354	41.3536	+4.0	+6.4	7.5	-35.2
41	292110.4852	696137.6233	42.7499	20/05/2026	Survey Nail	292110.4829	696137.6305	42.7139	-2.3	+7.2	7.6	-36.0
42	292128.8534	696129.2190	42.5297	24 & 23/05/2026	Survey Nail	292128.8534	696129.2190	42.5297	N/A	N/A	N/A	N/A
43	292135.0371	696130.6985	42.1914	24 & 23/05/2026	Survey Nail	292135.0371	696130.6985	42.1914	N/A	N/A	N/A	N/A
44	292142.0888	696132.5166	41.7469	24 & 23/05/2026	Survey Nail	292142.0888	696132.5166	41.7469	N/A	N/A	N/A	N/A
45	292053.8875	696121.3547	43.4773	24 & 23/05/2026	Survey Nail	292053.8875	696121.3547	43.4773	N/A	N/A	N/A	N/A

Earth Anchor Monitoring Results (Position and Level)

I.D.	Baseline				Type	Monitor 1 - 23/05 to 24/05 (2026)			Differences (millimetres)			
	Easting	Northing	Level	Date		TS-16 - 24/05		LS-10 - 23/05	Easting	Northing	Resultant	Level
						Easting	Northing	Level				
E201	292087.2475	696124.7246	43.2677	24 & 23/05/2026	Earth Anchor	292087.2475	696124.7246	43.26771	N/A	N/A	N/A	N/A
E202	292075.3883	696124.0707	43.2701	24 & 23/05/2026	Earth Anchor	292075.3883	696124.0707	43.27011	N/A	N/A	N/A	N/A
E203	292055.5951	696129.7858	42.9913	24 & 23/05/2026	Earth Anchor	292055.5951	696129.7858	42.99128	N/A	N/A	N/A	N/A
E204	292109.9924	696133.4440	42.9947	24 & 23/05/2026	Earth Anchor	292109.9924	696133.4440	42.99474	N/A	N/A	N/A	N/A
E205	292108.6252	696144.8676	42.3428	24 & 23/05/2026	Earth Anchor	292108.6252	696144.8676	42.34282	N/A	N/A	N/A	N/A
E206	292094.3719	696134.7830	43.0765	24 & 23/05/2026	Earth Anchor	292094.3719	696134.7830	43.07653	N/A	N/A	N/A	N/A
E207	292091.9429	696158.2865	41.1876	24 & 23/05/2026	Earth Anchor	292091.9429	696158.2865	41.18763	N/A	N/A	N/A	N/A
E208	292084.9734	696169.4998	40.3269	24 & 23/05/2026	Earth Anchor	292084.9734	696169.4998	40.32688	N/A	N/A	N/A	N/A
E209	292103.3334	696170.1863	40.5445	24 & 23/05/2026	Earth Anchor	292103.3334	696170.1863	40.54449	N/A	N/A	N/A	N/A
E210	292096.2338	696186.6107	39.4737	24 & 23/05/2026	Earth Anchor	292096.2338	696186.6107	39.47367	N/A	N/A	N/A	N/A
E211	292082.4835	696184.7517	39.4289	24 & 23/05/2026	Earth Anchor	292082.4835	696184.7517	39.42888	N/A	N/A	N/A	N/A

Building Monitoring Results (Position and Level)

I.D.	Baseline				Type	Monitor 1 - 23/05 to 24/05 (2026)			Differences (millimetres)			
	Easting	Northing	Level	Date		TS-16 - 24/05		LS-10 - 23/05	Easting	Northing	Resultant	Level
						Easting	Northing	Level				
101	292134.7441	696119.6988	43.5530	24/05/2026	Retro on Building	292134.7441	696119.6988	43.5530	N/A	N/A	N/A	N/A
102	292134.2986	696119.5797	47.8283	24/05/2026	Retro on Building	292134.2986	696119.5797	47.8283	N/A	N/A	N/A	N/A
103	292128.3699	696117.9941	47.9508	24/05/2026	Retro on Building	292128.3699	696117.9941	47.9508	N/A	N/A	N/A	N/A
104	292128.2717	696119.2034	44.0215	24/05/2026	Retro on Building	292128.2717	696119.2034	44.0215	N/A	N/A	N/A	N/A
201	292112.2994	696139.5251	43.1021	24/05/2026	Retro on Building	292112.2994	696139.5251	43.1021	N/A	N/A	N/A	N/A
202	292112.2233	696139.5014	47.4842	24/05/2026	Retro on Building	292112.2233	696139.5014	47.4842	N/A	N/A	N/A	N/A

Monitoring Results

Refer to S.E.S. drawing no.'2153-001' (Monitoring Point Location Plan) for further details.

Ground Nail Monitoring Results (Position and Level)

203	292113.1828	696133.9731	47.6063	24/05/2026	Retro on Building	292113.1828	696133.9731	47.6063	N/A	N/A	N/A	N/A
204	292113.2718	696133.8086	43.4686	24/05/2026	Retro on Building	292113.2718	696133.8086	43.4686	N/A	N/A	N/A	N/A
301	292117.6578	696117.7988	44.1836	24/05/2026	Retro on Building	292117.6578	696117.7988	44.1836	N/A	N/A	N/A	N/A
302	292117.6262	696117.8090	46.3106	24/05/2026	Retro on Building	292117.6262	696117.8090	46.3106	N/A	N/A	N/A	N/A
303	292111.0149	696117.3375	45.8432	24/05/2026	Retro on Building	292111.0149	696117.3375	45.8432	N/A	N/A	N/A	N/A
304	292110.9785	696117.3207	44.9746	24/05/2026	Retro on Building	292110.9785	696117.3207	44.9746	N/A	N/A	N/A	N/A
401	292111.6712	696145.8341	43.0210	24/05/2026	Retro on Building	292111.6712	696145.8341	43.0210	N/A	N/A	N/A	N/A
402	292111.6377	696145.6015	47.1152	24/05/2026	Retro on Building	292111.6377	696145.6015	47.1152	N/A	N/A	N/A	N/A
403	292112.1119	696140.3354	47.1044	24/05/2026	Retro on Building	292112.1119	696140.3354	47.1044	N/A	N/A	N/A	N/A
404	292112.2261	696140.0269	43.0999	24/05/2026	Retro on Building	292112.2261	696140.0269	43.0999	N/A	N/A	N/A	N/A
501	292110.4266	696117.1781	44.7715	24/05/2026	Retro on Building	292110.4266	696117.1781	44.7715	N/A	N/A	N/A	N/A
502	292110.0213	696117.0782	45.8462	24/05/2026	Retro on Building	292110.0213	696117.0782	45.8462	N/A	N/A	N/A	N/A
503	292104.1527	696114.3355	46.2500	24/05/2026	Retro on Building	292104.1527	696114.3355	46.2500	N/A	N/A	N/A	N/A
504	292104.0995	696114.3062	44.2689	24/05/2026	Retro on Building	292104.0995	696114.3062	44.2689	N/A	N/A	N/A	N/A
601	292110.5341	696153.1676	41.8482	24/05/2026	Retro on Building	292110.5341	696153.1676	41.8482	N/A	N/A	N/A	N/A
602	292110.5096	696152.9468	46.0924	24/05/2026	Retro on Building	292110.5096	696152.9468	46.0924	N/A	N/A	N/A	N/A
603	292111.1078	696148.3059	46.2254	24/05/2026	Retro on Building	292111.1078	696148.3059	46.2254	N/A	N/A	N/A	N/A
604	292111.2010	696148.0492	42.2015	24/05/2026	Retro on Building	292111.2010	696148.0492	42.2015	N/A	N/A	N/A	N/A
701	292102.0298	696113.7559	44.2708	24/05/2026	Retro on Building	292102.0298	696113.7559	44.2708	N/A	N/A	N/A	N/A
702	292102.0084	696113.7742	46.4024	24/05/2026	Retro on Building	292102.0084	696113.7742	46.4024	N/A	N/A	N/A	N/A
703	292095.5170	696113.3329	45.8940	24/05/2026	Retro on Building	292095.5170	696113.3329	45.8940	N/A	N/A	N/A	N/A
703	292095.5179	696113.3330	45.8939	24/05/2026	Retro on Building	292095.5179	696113.3330	45.8939	N/A	N/A	N/A	N/A
704	292095.5391	696113.3321	44.8513	24/05/2026	Retro on Building	292095.5391	696113.3321	44.8513	N/A	N/A	N/A	N/A
801	292109.7882	696158.7797	41.8288	24/05/2026	Retro on Building	292109.7882	696158.7797	41.8288	N/A	N/A	N/A	N/A
802	292109.7733	696158.5393	45.7454	24/05/2026	Retro on Building	292109.7733	696158.5393	45.7454	N/A	N/A	N/A	N/A
803	292110.4108	696153.6713	45.8122	24/05/2026	Retro on Building	292110.4108	696153.6713	45.8122	N/A	N/A	N/A	N/A
804	292110.4635	696153.7345	41.7717	24/05/2026	Retro on Building	292110.4635	696153.7345	41.7717	N/A	N/A	N/A	N/A
901	292094.3139	696113.0054	44.7842	24/05/2026	Retro on Building	292094.3139	696113.0054	44.7842	N/A	N/A	N/A	N/A
902	292094.4058	696113.0382	45.9722	24/05/2026	Retro on Building	292094.4058	696113.0382	45.9722	N/A	N/A	N/A	N/A
903	292088.4985	696110.2655	46.4357	24/05/2026	Retro on Building	292088.4985	696110.2655	46.4357	N/A	N/A	N/A	N/A
904	292088.4647	696110.2380	44.1466	24/05/2026	Retro on Building	292088.4647	696110.2380	44.1466	N/A	N/A	N/A	N/A
1001	292107.5851	696166.7303	41.0641	24/05/2026	Retro on Building	292107.5851	696166.7303	41.0641	N/A	N/A	N/A	N/A
1002	292107.6658	696166.3195	45.3322	24/05/2026	Retro on Building	292107.6658	696166.3195	45.3322	N/A	N/A	N/A	N/A
1003	292109.9258	696161.3291	45.6019	24/05/2026	Retro on Building	292109.9258	696161.3291	45.6019	N/A	N/A	N/A	N/A
1004	292110.0205	696161.2491	41.4293	24/05/2026	Retro on Building	292110.0205	696161.2491	41.4293	N/A	N/A	N/A	N/A
1101	292086.0197	696109.7180	44.5617	24/05/2026	Retro on Building	292086.0197	696109.7180	44.5617	N/A	N/A	N/A	N/A
1102	292085.5228	696109.7117	48.4660	24/05/2026	Retro on Building	292085.5228	696109.7117	48.4660	N/A	N/A	N/A	N/A
1103	292079.7958	696109.3369	48.4815	24/05/2026	Retro on Building	292079.7958	696109.3369	48.4815	N/A	N/A	N/A	N/A
1104	292079.6064	696110.5152	44.5068	24/05/2026	Retro on Building	292079.6064	696110.5152	44.5068	N/A	N/A	N/A	N/A
1201	292105.5068	696172.4525	41.4420	24/05/2026	Retro on Building	292105.5068	696172.4525	41.4420	N/A	N/A	N/A	N/A

Monitoring Results

Refer to S.E.S. drawing no.'2153-001' (Monitoring Point Location Plan) for further details.

Ground Nail Monitoring Results (Position and Level)

1202	292105.5018	696172.3367	45.2434	24/05/2026	Retro on Building	292105.5018	696172.3367	45.2434	N/A	N/A	N/A	N/A
1203	292107.3128	696167.2073	45.1620	24/05/2026	Retro on Building	292107.3128	696167.2073	45.1620	N/A	N/A	N/A	N/A
1204	292107.4456	696167.0464	41.1602	24/05/2026	Retro on Building	292107.4456	696167.0464	41.1602	N/A	N/A	N/A	N/A
1301	292078.4181	696110.4346	44.5377	24/05/2026	Retro on Building	292078.4181	696110.4346	44.5377	N/A	N/A	N/A	N/A
1302	292078.2565	696109.2403	48.5011	24/05/2026	Retro on Building	292078.2565	696109.2403	48.5011	N/A	N/A	N/A	N/A
1303	292072.6469	696108.8614	48.5389	24/05/2026	Retro on Building	292072.6469	696108.8614	48.5389	N/A	N/A	N/A	N/A
1304	292072.0662	696108.7939	44.4969	24/05/2026	Retro on Building	292072.0662	696108.7939	44.4969	N/A	N/A	N/A	N/A
1401	292102.8967	696179.8914	40.3075	24/05/2026	Retro on Building	292102.8967	696179.8914	40.3075	N/A	N/A	N/A	N/A
1402	292102.9688	696179.5701	44.5354	24/05/2026	Retro on Building	292102.9688	696179.5701	44.5354	N/A	N/A	N/A	N/A
1403	292104.8172	696175.2295	44.5120	24/05/2026	Retro on Building	292104.8172	696175.2295	44.5120	N/A	N/A	N/A	N/A
1404	292104.9661	696175.0259	40.5789	24/05/2026	Retro on Building	292104.9661	696175.0259	40.5789	N/A	N/A	N/A	N/A
1501	292069.8693	696109.0433	44.8097	24/05/2026	Retro on Building	292069.8693	696109.0433	44.8097	N/A	N/A	N/A	N/A
1502	292069.3598	696109.0785	46.5301	24/05/2026	Retro on Building	292069.3598	696109.0785	46.5301	N/A	N/A	N/A	N/A
1503	292065.4844	696110.5021	46.1739	24/05/2026	Retro on Building	292065.4844	696110.5021	46.1739	N/A	N/A	N/A	N/A
1504	292065.4301	696110.5020	44.8789	24/05/2026	Retro on Building	292065.4301	696110.5020	44.8789	N/A	N/A	N/A	N/A
1601	292100.7527	696184.9748	39.9536	24/05/2026	Retro on Building	292100.7527	696184.9748	39.9536	N/A	N/A	N/A	N/A
1602	292100.7136	696184.9243	44.2153	24/05/2026	Retro on Building	292100.7136	696184.9243	44.2153	N/A	N/A	N/A	N/A
1603	292102.6994	696180.2565	44.1064	24/05/2026	Retro on Building	292102.6994	696180.2565	44.1064	N/A	N/A	N/A	N/A
1604	292102.7825	696180.1687	40.2640	24/05/2026	Retro on Building	292102.7825	696180.1687	40.2640	N/A	N/A	N/A	N/A
1701	292062.6287	696110.6661	44.6833	24/05/2026	Retro on Building	292062.6287	696110.6661	44.6833	N/A	N/A	N/A	N/A
1702	292062.6109	696110.6695	46.1657	24/05/2026	Retro on Building	292062.6109	696110.6695	46.1657	N/A	N/A	N/A	N/A
1703	292055.9395	696109.8557	46.5978	24/05/2026	Retro on Building	292055.9395	696109.8557	46.5978	N/A	N/A	N/A	N/A
1704	292055.8787	696109.8573	44.4272	24/05/2026	Retro on Building	292055.8787	696109.8573	44.4272	N/A	N/A	N/A	N/A
1801	292078.7849	696176.5273	39.7458	24/05/2026	Retro on Building	292078.7849	696176.5273	39.7458	N/A	N/A	N/A	N/A
1802	292078.8852	696176.0789	44.1198	24/05/2026	Retro on Building	292078.8852	696176.0789	44.1198	N/A	N/A	N/A	N/A
1803	292077.8040	696181.8786	44.2480	24/05/2026	Retro on Building	292077.8040	696181.8786	44.2480	N/A	N/A	N/A	N/A
1804	292077.7685	696181.9640	39.7255	24/05/2026	Retro on Building	292077.7685	696181.9640	39.7255	N/A	N/A	N/A	N/A
1901	292052.9923	696110.2376	44.5202	24/05/2026	Retro on Building	292052.9923	696110.2376	44.5202	N/A	N/A	N/A	N/A
1902	292052.5092	696110.2925	48.8367	24/05/2026	Retro on Building	292052.5092	696110.2925	48.8367	N/A	N/A	N/A	N/A
1903	292046.8525	696110.6480	48.8836	24/05/2026	Retro on Building	292046.8525	696110.6480	48.8836	N/A	N/A	N/A	N/A
1904	292049.2757	696111.6587	44.6584	24/05/2026	Retro on Building	292049.2757	696111.6587	44.6584	N/A	N/A	N/A	N/A
2001	292079.5128	696169.9521	40.9919	24/05/2026	Retro on Building	292079.5128	696169.9521	40.9919	N/A	N/A	N/A	N/A
2002	292079.5058	696170.0072	44.4751	24/05/2026	Retro on Building	292079.5058	696170.0072	44.4751	N/A	N/A	N/A	N/A
2003	292078.9222	696175.7092	44.3536	24/05/2026	Retro on Building	292078.9222	696175.7092	44.3536	N/A	N/A	N/A	N/A
2004	292078.9767	696175.2104	41.1461	24/05/2026	Retro on Building	292078.9767	696175.2104	41.1461	N/A	N/A	N/A	N/A
2101	292045.5593	696111.8875	45.1891	24/05/2026	Retro on Building	292045.5593	696111.8875	45.1891	N/A	N/A	N/A	N/A
2102	292045.1656	696110.7530	48.8777	24/05/2026	Retro on Building	292045.1656	696110.7530	48.8777	N/A	N/A	N/A	N/A
2103	292039.5637	696111.0987	48.7775	24/05/2026	Retro on Building	292039.5637	696111.0987	48.7775	N/A	N/A	N/A	N/A
2104	292038.9979	696111.0955	44.5795	24/05/2026	Retro on Building	292038.9979	696111.0955	44.5795	N/A	N/A	N/A	N/A
2201	292076.0171	696162.0158	41.0535	24/05/2026	Retro on Building	292076.0171	696162.0158	41.0535	N/A	N/A	N/A	N/A

Monitoring Results

Refer to S.E.S. drawing no.'2153-001' (Monitoring Point Location Plan) for further details.

Ground Nail Monitoring Results (Position and Level)

2202	292076.0315	696162.0635	44.9262	24/05/2026	Retro on Building	292076.0315	696162.0635	44.9262	N/A	N/A	N/A	N/A
2203	292075.3464	696166.8355	44.6445	24/05/2026	Retro on Building	292075.3464	696166.8355	44.6445	N/A	N/A	N/A	N/A
2204	292075.2635	696167.1944	41.2095	24/05/2026	Retro on Building	292075.2635	696167.1944	41.2095	N/A	N/A	N/A	N/A
2401	292076.8190	696156.4852	41.2575	24/05/2026	Retro on Building	292076.8190	696156.4852	41.2575	N/A	N/A	N/A	N/A
2402	292076.8181	696156.5954	45.3278	24/05/2026	Retro on Building	292076.8181	696156.5954	45.3278	N/A	N/A	N/A	N/A
2403	292076.1173	696161.5309	45.2182	24/05/2026	Retro on Building	292076.1173	696161.5309	45.2182	N/A	N/A	N/A	N/A
2404	292076.0563	696161.7727	41.0516	24/05/2026	Retro on Building	292076.0563	696161.7727	41.0516	N/A	N/A	N/A	N/A
2601	292089.2661	696150.7384	42.1942	24/05/2026	Retro on Building	292089.2661	696150.7384	42.1942	N/A	N/A	N/A	N/A
2602	292089.2882	696150.7240	46.1058	24/05/2026	Retro on Building	292089.2882	696150.7240	46.1058	N/A	N/A	N/A	N/A
2603	292088.6378	696155.6001	46.0499	24/05/2026	Retro on Building	292088.6378	696155.6001	46.0499	N/A	N/A	N/A	N/A
2604	292088.5787	696155.8317	42.1529	24/05/2026	Retro on Building	292088.5787	696155.8317	42.1529	N/A	N/A	N/A	N/A
2801	292089.9993	696145.1390	42.7096	24/05/2026	Retro on Building	292089.9993	696145.1390	42.7096	N/A	N/A	N/A	N/A
2802	292090.0069	696145.2388	46.5098	24/05/2026	Retro on Building	292090.0069	696145.2388	46.5098	N/A	N/A	N/A	N/A
2803	292089.3791	696150.1426	46.3437	24/05/2026	Retro on Building	292089.3791	696150.1426	46.3437	N/A	N/A	N/A	N/A
3001	292091.6609	696136.4329	43.5301	24/05/2026	Retro on Building	292091.6609	696136.4329	43.5301	N/A	N/A	N/A	N/A
3002	292091.6686	696136.6364	47.5787	24/05/2026	Retro on Building	292091.6686	696136.6364	47.5787	N/A	N/A	N/A	N/A
3003	292090.6845	696142.3181	47.4709	24/05/2026	Retro on Building	292090.6845	696142.3181	47.4709	N/A	N/A	N/A	N/A
3004	292090.6560	696142.3422	43.9358	24/05/2026	Retro on Building	292090.6560	696142.3422	43.9358	N/A	N/A	N/A	N/A
3201	292092.2439	696130.3634	43.8874	24/05/2026	Retro on Building	292092.2439	696130.3634	43.8874	N/A	N/A	N/A	N/A
3202	292092.2203	696130.5940	48.0632	24/05/2026	Retro on Building	292092.2203	696130.5940	48.0632	N/A	N/A	N/A	N/A
3203	292091.7298	696136.2463	47.8440	24/05/2026	Retro on Building	292091.7298	696136.2463	47.8440	N/A	N/A	N/A	N/A
3204	292091.6908	696136.2969	43.5644	24/05/2026	Retro on Building	292091.6908	696136.2969	43.5644	N/A	N/A	N/A	N/A
3401	292066.5467	696136.1989	43.9301	24/05/2026	Retro on Building	292066.5467	696136.1989	43.9301	N/A	N/A	N/A	N/A
3402	292067.1824	696136.1744	47.0751	24/05/2026	Retro on Building	292067.1824	696136.1744	47.0751	N/A	N/A	N/A	N/A
3403	292071.1827	696136.0299	47.3303	24/05/2026	Retro on Building	292071.1827	696136.0299	47.3303	N/A	N/A	N/A	N/A
3404	292071.5654	696136.0114	43.4716	24/05/2026	Retro on Building	292071.5654	696136.0114	43.4716	N/A	N/A	N/A	N/A
3601	292060.7562	696136.4114	43.2963	24/05/2026	Retro on Building	292060.7562	696136.4114	43.2963	N/A	N/A	N/A	N/A
3602	292060.9054	696136.4040	47.4048	24/05/2026	Retro on Building	292060.9054	696136.4040	47.4048	N/A	N/A	N/A	N/A
3603	292065.0965	696136.2526	47.2629	24/05/2026	Retro on Building	292065.0965	696136.2526	47.2629	N/A	N/A	N/A	N/A
3604	292065.9870	696136.2173	43.6450	24/05/2026	Retro on Building	292065.9870	696136.2173	43.6450	N/A	N/A	N/A	N/A
1A01	292127.6439	696119.0272	43.9863	24/05/2026	Retro on Building	292127.6439	696119.0272	43.9863	N/A	N/A	N/A	N/A
1A02	292127.4203	696117.7414	47.9607	24/05/2026	Retro on Building	292127.4203	696117.7414	47.9607	N/A	N/A	N/A	N/A
1A03	292121.8050	696116.2144	47.7892	24/05/2026	Retro on Building	292121.8050	696116.2144	47.7892	N/A	N/A	N/A	N/A
1A04	292121.2394	696116.0523	43.9838	24/05/2026	Retro on Building	292121.2394	696116.0523	43.9838	N/A	N/A	N/A	N/A

Wall Fixing Monitoring Results (Level Only)

Monitoring Results

Refer to S.E.S. drawing no.'2153-001' (Monitoring Point Location Plan) for further details.

Ground Nail Monitoring Results (Position and Level)

I.D.	Baseline		
	Level	Date	Type
W301	44.0343	23/05/2026	Wall Fixing
W302	43.3719	23/05/2026	Wall Fixing
W303	43.2053	23/05/2026	Wall Fixing
W304	43.1806	23/05/2026	Wall Fixing
W305	43.1967	23/05/2026	Wall Fixing
W306	43.2862	23/05/2026	Wall Fixing
W307	43.7722	23/05/2026	Wall Fixing
W308	43.7860	23/05/2026	Wall Fixing
W309	43.7433	23/05/2026	Wall Fixing
W310	43.7791	23/05/2026	Wall Fixing
W311	43.9046	23/05/2026	Wall Fixing
W312	43.8675	23/05/2026	Wall Fixing
W313	43.9573	23/05/2026	Wall Fixing
W314	43.9217	23/05/2026	Wall Fixing
W315	44.2155	23/05/2026	Wall Fixing
W316	43.8706	23/05/2026	Wall Fixing
W317	43.9112	23/05/2026	Wall Fixing
W318	44.2178	23/05/2026	Wall Fixing
W319	44.1361	23/05/2026	Wall Fixing
W320	44.0599	23/05/2026	Wall Fixing
W321	44.0139	23/05/2026	Wall Fixing
W322	44.1147	23/05/2026	Wall Fixing
W323	44.2704	23/05/2026	Wall Fixing
W324	44.0725	23/05/2026	Wall Fixing
W325	44.0531	23/05/2026	Wall Fixing
W326	44.3788	23/05/2026	Wall Fixing
W327	42.6667	23/05/2026	Wall Fixing
W328	43.0859	23/05/2026	Wall Fixing
W329	43.0505	23/05/2026	Wall Fixing
W330	43.0506	23/05/2026	Wall Fixing
W331	43.3480	23/05/2026	Wall Fixing
W332	43.1740	23/05/2026	Wall Fixing
W333	N/A	23/05/2026	Wall Fixing
W334	43.6772	23/05/2026	Wall Fixing
W335	43.7807	23/05/2026	Wall Fixing
W336	43.3754	23/05/2026	Wall Fixing
W337	43.2768	23/05/2026	Wall Fixing

Monitoring Results

Refer to S.E.S. drawing no.'2153-001' (Monitoring Point Location Plan) for further details.

Ground Nail Monitoring Results (Position and Level)

W338	43.0782	23/05/2026	Wall Fixing
W339	42.3269	23/05/2026	Wall Fixing
W340	42.2273	23/05/2026	Wall Fixing
W341	42.0028	23/05/2026	Wall Fixing
W342	41.8386	23/05/2026	Wall Fixing
W343	40.9662	23/05/2026	Wall Fixing
W344	40.7071	23/05/2026	Wall Fixing
W345	40.6841	23/05/2026	Wall Fixing
W346	40.8172	23/05/2026	Wall Fixing
W347	40.3253	23/05/2026	Wall Fixing
W348	40.0962	23/05/2026	Wall Fixing
W349	39.8537	23/05/2026	Wall Fixing
W350	39.8582	23/05/2026	Wall Fixing
W351	39.8533	23/05/2026	Wall Fixing
W352	39.7390	23/05/2026	Wall Fixing
W353	40.1593	23/05/2026	Wall Fixing
W354	40.2904	23/05/2026	Wall Fixing
W355	40.9818	23/05/2026	Wall Fixing
W356	41.1681	23/05/2026	Wall Fixing
W357	41.1958	23/05/2026	Wall Fixing
W358	41.2508	23/05/2026	Wall Fixing
W359	41.4242	23/05/2026	Wall Fixing
W360	41.5330	23/05/2026	Wall Fixing
W361	41.6322	23/05/2026	Wall Fixing
W362	41.9992	23/05/2026	Wall Fixing
W363	42.8195	23/05/2026	Wall Fixing
W364	42.8779	23/05/2026	Wall Fixing
W365	43.2321	23/05/2026	Wall Fixing
W366	43.3066	23/05/2026	Wall Fixing
W367	43.0676	23/05/2026	Wall Fixing